



Fifth floor ballroom wallcovering & ceiling are progressing. 12/22/15



Prefunction area millwork has begun. 12/22/15

CONSTRUCTION

What has been completed:

- More than 33,181 cubic yards of concrete placed.
- More than 187,000 square feet of glass curtainwall façade panels installed.
- More than 17,000 square feet of insulated metal panels installed.
- More than 494,361 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 904,450 lineal feet of electrical conduit and wire placed.
- More than 280,100 pounds of sheet metal ductwork installed.
- More than 1,120,458 square feet of drywall mounted.

Through December 2015, a total of approximately 849,295 manhours have been performed on the project, and more than 1,866 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- Exterior building roof and exterior wall components are substantially complete.
- Glass infill at the construction hoist area is in progress.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping have progressed to the Penthouse.
- Drywall is substantially complete through Level 31.
- Guestroom finishes are in progress up to Level 27.
- Elevators PE 1-6 are built through Level 25, and PE 7 & 8 are complete. SE 1 & 2 are complete and currently being used for construction. Work on SE 3 & 4 is ongoing.
- Installation of the Podium escalators is continuing.
- Third and fifth floor ballroom and prefunction area ceilings are in progress and wallcovering and millwork have begun.
- Installation of kitchen equipment in the Podium is progressing.
- Exterior sitework is progressing as weather allows.
- The main lobby Terrazzo is ongoing.