



### CONSTRUCTION

- Concrete floors will be complete through Level 6 by the end of January.  
-To date, more than 17,100 cubic yards of concrete has been placed.
- More than 384 tons of precast concrete facade panels have been installed to date.
- Approximately 20,000 onsite working manhours are anticipated for the month of January, which would total approximately 183,000 manhours performed for the entire project to date.
- To date, more than 700 people have come onsite for construction.

### DESIGN

- The design team is continuing to work through, coordinate, and finalize the design for permitting and construction.  
-90% construction documents were released in December 2014.  
-100% construction documents are anticipated to be released in March.
- Building Information Modeling (BIM) coordination between Turner, the design team, and certain Subcontractors is continuing to progress.  
-BIM coordination from Level 4 and below is complete. Levels 5 and above are progressing.

### SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction (floors, beams, columns) are continuing above Level 6.
- Mechanical, electrical, plumbing, and fire protection rough-ins, conduits, sleeves, duct, and piping are progressing through Level 2 and will continue up the building as areas become available.
- Interior drywall and masonry wall layout and installation are progressing through Level 2 and will continue up the building as areas become available.
- Precast concrete façade panels and glass curtainwall panels are in full production.
- Three of the six permanent Podium stairwells have been installed.
- Installation has begun on the first of two temporary construction hoists.