Hilton
CLEVELAND DOWNTOWN

CONSTRUCTION UPDATE: AUGUST 2015

Drywall is progressing in the Podium lobby. 8/25/15

Drywall is progressing in the Podium lobby. 8/25/15

CONSTRUCTION

What has been completed:

- More than 32,217 cubic yards of concrete placed.
- More than 130,000 square feet of glass curtainwall façade panels installed.
- More than 16,000 square feet of insulated metal panels installed.
- More than 139,126 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 711,200 lineal feet of electrical conduit and wire placed.
- More than 222,000 pounds of sheet metal ductwork installed.
- More than 227,235 square feet of drywall mounted.

Through August 2015, a total of approximately 601,500 manhours have been performed on the project, and more than 1,525 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction is complete through Level 33.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are progressing through Level 24 and will continue up the building as areas become available.
- Interior walls are progressing through Level 21 and will continue up the building as areas become available.
- Glass curtainwall panel installation is progressing through Level 26 of the Tower.
- Metal panel façade installation is complete.
- Installation of exterior steel at the North canopy has begun.
- Installation of the interior elevators is progressing in both concrete elevator cores.
- Installation of the Podium escalators is continuing.
- Interior painting, flooring, and drywall are progressing in the Podium.
- Installation of kitchen equipment in the Podium is progressing.
- The temporary construction hoists are operational to Level 31.
- Exterior sitework has begun.

Turner ozanne V|A|A