Hilton
CLEVELAND DOWNTOWN

CONSTRUCTION UPDATE: DECEMBER 2014

CONSTRUCTION

- Concrete floors are complete through Level 5.
  -To date, more than 16,000 cubic yards of concrete has been placed.
- Approximately 15,000 onsite working manhours are anticipated for the month of December, totaling approximately 145,000 manhours for the entire project to date.
- To date, more than 620 people have come onsite for construction.

DESIGN

- The design team is continuing to work through, coordinate, and finalize the design for permitting and construction.
  -90% construction documents will be released by the end of December.
- Building Information Modeling (BIM) coordination between Turner, the design team, and certain Subcontractors is continuing to progress.
  -BIM coordination from Level 3 and below is slated to be complete by the end of December. Levels 4 and above are progressing.

SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction (floors, beams, columns) continues above Level 5.
- Mechanical, electrical, plumbing, and fire protection rough-ins, conduits, sleeves, duct, and piping are continuing as areas become available throughout the building.
- Spray-on fireproofing of the structural steel is progressing and will continue into 2015.
- Interior drywall and masonry wall layout and installation are progressing and will continue up the building as areas become available.
- Roofing of the Podium has begun and will continue into the Spring.
- Precast concrete façade and glass curtainwall panels are in full production.
  -Precast panel installation has begun and will continue into the Spring, and glass curtainwall installation will begin in January 2015.

Precast Panel Installation, North - 12/17/14

Turner ozanne VAA