# CONSTRUCTION

What has been completed:

- More than 23,000 cubic yards of concrete placed.
- More than 60,000 square feet of glass curtainwall façade panels installed.
- More than 94,000 lineal feet of mechanical, plumbing, and sprinkler piping.
- More than 93,000 lineal feet of electrical conduit and wire.
- More than 161,000 pounds of ductwork installed.
- More than 151,000 square feet of drywall installed.

Through May 2015, a total of ~380,000 manhours will be performed on the project, and more than 1,200 people will have come onsite for construction.
-A Safety Stand Down was held for workers to promote safety awareness.

# SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction (floors, beams, columns) continues from Level 19.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are continuing through Level 7.
- Interior drywall walls continue through Level 6.
- Glass curtainwall panel installation continues through Level 8 of the Tower.
- Metal panel facade installation has begun in the Podium.
- Installation of the interior elevators is progressing in both elevator cores.
- Installation of coolers in the Podium kitchen has begun.
- Installation of the permanent Podium stairwells will be substantially complete by the end of May.
- Spray-on fireproofing of the Podium structural steel will be substantially complete by the end of May.
- The temporary construction hoists will be operational to Level 17 by the end of May.
- The first two tower crane "jumps" were successful and the third, and final, jump is slated for June.
- Tile flooring, painting, and exterior steel components will begin in June.

Turner ozanne VAA

Hilton
CLEVELAND DOWNTOWN

# CONSTRUCTION UPDATE: MAY 2015

*First two of three tower crane jumps were successful. 4/3/15*

*Safety Stand Down to promote safety awareness. 5/4/15*