Hilton
CLEVELAND DOWNTOWN

CONSTRUCTION UPDATE: NOVEMBER 2014

Topping Out Ceremony - 11/13/14

Topping Out Ceremony - 11/13/14

CONSTRUCTION

- Structural concrete slabs through Level 4 are complete.
  -To date, more than 14,000 cubic yards of concrete has been placed.
- Steel erection is complete.
  -More than 1,300 tons of steel have been erected and approximately 28,000 bolts have been installed.
- Approximately 20,000 onsite working manhours are anticipated for the month of November, totaling nearly 130,000 for the entire project to date.
- To date, more than 570 people have come onsite for construction.

DESIGN

- The design team continues to work through, coordinate, and finalize the design for permitting and construction.
- Building Information Modeling (BIM) coordination between Turner, the design team, and certain Subcontractors is progressing, and as more information becomes available and coordinated, the BIM model will be updated with 'real-time' design.

SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction (floors, beams, columns) are continuing above Level 4.
- Steel fabrication and erection is complete. Decking and detailing are slated to be complete in early December.
- Mechanical, electrical, plumbing, and fire protection rough-ins, conduits, sleeves, and piping continue as areas are available throughout the project.
- Spray-on fireproofing of structural steel has begun and will continue into 2015.
- Interior wall layout and installation has begun in the basement.
- Masonry wall layout and installation has begun in the basement.
- Roofing of the Podium is slated to begin in late November.
- Precast facade panel installation is slated to begin in December and glass curtainwall panel installation is slated to begin in January 2015.
- Installation and connection to public utilities has begun and is progressing.

Turner ozanne V|A|A