Hilton
CLEVELAND DOWNTOWN

CONSTRUCTION UPDATE: JUNE 2015

More than 86,000 sf of glass curtainwall have been installed. 6/19/15

CONSTRUCTION

What has been completed:

- More than 25,300 cubic yards of concrete placed.
- More than 86,000 square feet of glass curtainwall façade panels installed.
- More than 107,000 lineal feet of mechanical, plumbing, and sprinkler piping.
- More than 279,000 lineal feet of electrical conduit and wire.
- More than 178,000 pounds of sheet metal ductwork installed.
- More than 153,000 square feet of drywall installed.

Through June 2015, a total of approximately 462,000 manhours have been performed on the project, and more than 1,300 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- Concrete construction is continuing from Level 24.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are progressing through Level 14 and will continue up the building as areas become available.
- Interior walls are progressing through Level 12 and will continue up the building as areas become available.
- Glass curtainwall panel installation is progressing through Level 16 of the Tower.
- Metal panel façade installation is continuing at the Podium.
- Installation of exterior steel around the Podium and entrance canopies has begun.
- Installation of the interior elevators is progressing in both concrete elevator cores.
- Installation of the Podium escalators has begun.
- Interior painting and flooring has begun in the Podium.
- Installation of kitchen equipment in the Podium is progressing.
- The temporary construction hoists are operational to Level 19.
- The first two tower crane 'jumps' were successful, and the third and final jump is slated for the end of June.

Turner ozanne V|A|A