Hilton
CLEVELAND DOWNTOWN

CONSTRUCTION UPDATE: SEPTEMBER 2015

CONSTRUCTION

What has been completed:

- More than 32,931 cubic yards of concrete placed.
- More than 160,000 square feet of glass curtainwall façade panels installed.
- More than 16,000 square feet of insulated metal panels installed.
- More than 150,382 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 778,400 lineal feet of electrical conduit and wire placed.
- More than 231,400 pounds of sheet metal ductwork installed.
- More than 512,320 square feet of drywall mounted.

Through September 2015, a total of approximately 664,190 manhours have been performed on the project, and more than 1,606 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- All structural concrete is complete.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are progressing through Level 29 and will continue up the building as areas become available.
- Interior walls are progressing through Level 25 and will continue up the building as areas become available.
- Glass curtainwall panel installation is progressing through Level 30 of the Tower.
- Metal panel façade installation is complete.
- North elevation canopy steel is fully erected, detailed, and painted.
- Installation of the interior elevators is progressing in both concrete elevator cores.
- Installation of the Podium escalators is continuing.
- Interior painting, flooring, and drywall are progressing in the Podium.
- Painting and wallcovering are progressing in the Tower.
- Installation of kitchen equipment in the Podium is progressing.
- The temporary construction hoists are operational to Level 32.
- Exterior sitework is progressing.
- Top-of-Tower structural steel is being set on Level 33.

Top-of-Tower structural steel is being set. 9/23/15

Exterior sitework is progressing. 9/23/15

Turner ozanne V|A|A